Darwin Plus: Overseas Territories Environment and Climate Fund Annual Report

Project Ref Number	DPLUS026
Project Title	British Virgin Islands MPA and hydrographic survey capacity building
Territory(ies)	British Virgin Islands
Contract Holder Institution	Centre for Environment, Fisheries and Aquaculture Science (Cefas)
Partner Institutions	United Kingdom Hydrographic Office (UKHO), National Parks Trust of the Virgin Islands (NPT)
Grant Value	£253,443
Start/end date of project	01/04/2014-31/03/2016
Reporting period (e.g., Apr 2015-Mar 2016) and number (e.g., AR 1,2)	April 2014 – March 2015
Project Leader	Koen Vanstaen (Cefas)
Project website	n/a; updates available on Twitter: @KVS1979
Report author and date	Alex Callaway, Koen Vanstaen and Gary Saggers (Cefas) 30/04/2015

Darwin Plus Project Information

1. **Project Overview**

The British Virgin Islands (BVI) have a large marine area, which presents challenges in protecting biodiversity and sustainable management.

There has been a strong commitment towards marine conservation including the development of a Protected Areas System Plan, which aims to protect 33% of the near-shore marine environment. As part of that plan, maps of the shallow marine habitats were produced from aerial photographs. Large areas remain unexplored and acoustic methods could be utilised to improve knowledge of these areas.

Whereas BVI organisations previously acquired acoustic survey tools, lack of knowledge transfer has limited usage of these systems. There is a need to bring local stakeholder up-to-date with modern survey tools and approaches, and effectively transfer skills and knowledge on their usage.

In the chosen high priority areas, data on topography and hardness of the seabed will be gathered using a Multibeam Echosounder (MBES) system mounted on a local survey vessel. Bathymetric data collected will be utilised by the UKHO to revise internationally recognised navigational charts for the mapped area. These acoustic data will then be ground-truthed using underwater video.

Maps of the physical benthic habitat types, such as subtidal rock or sand, recorded in the study areas will be produced via statistical analysis of dependencies between the ground-truth data and the GIS layers. Species distribution modelling (SDM) methods can be used to further model the distributions of habitat building species in the mapped area. The environmental GIS layers and habitat maps will be delivered in a GIS database with a set standard structure enabling the addition of further layers from future mapping exercises.

Training and capacity building courses aimed at local partners will be held before each stage of the survey, each in turn detailing: 1) the acoustic data acquisition and processing methods, 2) the ground-truthing survey methods and 3) methods for habitat analysis and the production of habitat maps.

The BVI have a national GIS which includes layers on the environment that are utilised in planning and management. The project will produce high resolution marine habitat maps to support the development or management of marine protected areas. The BVI have a Protected Areas System Plan with a number of long term aims for a network of marine parks and protected areas, including ensuring their sustainable use and contributing to economic development. The MPA network will support the Convention on Biological Diversity target to have 10% of the world's oceans protected by 2020, and the UK Government's desire to have the rich environmental assets of the Overseas Territories protected for the future (UK Government White Paper on the UK Overseas Territories, June 2012). Skills needed to produce future data to populate this GIS will be transferred, helping the BVI deliver sustainable spatial planning and management of marine resources.

The project will result in the transfer of skills in mapping marine habitats using modern acoustic survey tools from UK organisations with proven expertise to the stakeholders in BVI. This in turn will provide essential information for spatial planning, sustainable use of marine resources, marine conservation and ensure safe navigation at sea (Figure 1).



Figure 1 Overview of British Virgin Islands and acquired MBES bathymetry

2. Project Progress

2.1 Progress in carrying out project activities

Please report on the progress in implementing the projects activities for this year. Have the activities been carried out in the manner and time planned? Please substantiate comments with evidence.

The majority of project activities have been successfully implemented. See section 2.3 for detail. All activities that were scheduled for completion in the first year have been carried out, for example acoustic and ground-truthing surveys are complete (Figure 2). Those elements that are ongoing continue to be updated to schedule. Further detail is provided in the table below against each of the activities listed in the project proposal.

-	
27. Main A	ctivities
Output 1	Project Steering Group and collaboration group established

1.1	A project kick-off meeting will be held and	A project kick-off meeting was held in
	steering group formed. The most	June 2014 attended by 19 people
	appropriate area for survey will be agreed	At the kick-off meeting the group
	with local stakeholders	agreed to survey an alternative area
	At the time of submission of the proposal a	to proposed Apogada MPA, due to
	At the time of submission of the proposal, a	logistical issues surveying off
	Apagada is capaidared for survey. We will	Apagada The group uponimously
	he flexible in chaosing the most eppropriate	agreed to survey the Phone MDA
	area at the time of our low	Sir Frances Droke Channel Boof
	area at the time of survey.	Sir Frances Drake Channel, Beel
		Island lisheries MPA, approaches to
		Paraquita Bay nurricane shelter and
1.0		approaches to Road Harbour.
1.2	Six monthly project steering group meetings	The next meeting was held in March
	will be held to discuss project progress and	2015, which was later than planned
	identify future collaborative opportunities.	due to calendar availability.
1.3	Six monthly progress reports and final	The half year report was delivered to
	project report.	Darwin by the agreed date.
Output 2	Knowledge transfer on bathymetric survey	y and post-processing methodology
2.1	Planning of training workshops aimed at	During the July-August 2014 survey
	local stakeholders and an BSc student	local stakeholders were invited and
	(currently funded by National Parks Trust)	participated in the field surveys.
	on acoustic survey methodology and post-	Participants were involved in the
	processing of acquired acoustic data,	process of setting up all survey
		equipment. Participants were
		introduced to data acquisition and
		were given the opportunity to lead
		the data acquisition. Due to the
		duration of the survey, a large
		number of NPT staff had the
		opportunity to learn more about the
		survey work and gain new skills.
		A further 2-day training event was
		arranged in March 2015 attended by
		3 NPT staff The training introduced
		NPT staff to new data acquisition
		systems and provided training
		operating the hardware and
		software. This will allow NPT staff to
		sollast further data in August 2015
0.0	Arrenze 1 devitreining werkehen en	Collect further data in August 2015.
2.2	Arrange I day training workshop on	Following the project kick-off meeting
	acoustic survey methodology	In June 2015 an Introductory training
		session on acoustic survey methods
0.0		was provided to local stakeholders.
2.3	Provide at least 2 days of practical hands-	NPT staff were actively engaged in
	on training on the setup of the multibeam	all aspects of the XX long survey,
	echosounder and data acquisition onboard	giving them hands-on training on all
	the survey vessel	aspects of the survey. A further 2-
		day hands-one training event was
		arranged in March 2015.
2.4	Arrange 1 day workshop on the post-	In March 2015 a full day GIS and
	processing of acoustic data	data analysis workshop was
		arranged. The workshop was
		attended by 16 people, from a range
		of Government departments (NPT.
		Conservation & Fisheries
		Department, Town Planning
		Department, Department for Disaster
		Management, Shipping Registry
		Ministry of Natural Resources &

		Labour & the Survey Department).
Output 3	Data for improved navigational chart	
3.1	Undertake 14 days of MBES surveys	The project delivered 18.5 days of
	(including any weather downtime).	actual survey days, 1 day of transit
		time and experienced 1.5 days of
		weather downtime. This exceeds the
		14 days specified in the project
		proposal significantly and can mainly
		be attributed to the location of the
		survey site (as opposed to Anegada)
		and efficiencies may by the project
		team thanks to efficient planning
		(reducing shipping and travel
		durations) and execution (less time
		required to mobilise all equipment
		on/from the vessel). The result is
		that a significantly larger area than
		originally planned has been
		surveyed, to the benefit of local
		stakeholders.
		For coverage see figure 2.
3.2	Fully process all MBES data to meet	This work was completed by UKHO
	charting requirements.	by December 2014.
3.3	All bathymetry data validated and accepted	All data were reviewed by the UKHO
	by UKHO for charting purposes.	validation departments. The
		Validation concluded:
		It is considered that all bathymetric
		data nave been conected in
		accordance with the Hydrographic
		instruction. A review of the data
		completeness and reliability are good
		and to the standard required by the
		scope of work It is recommended
		that a new edition is published for the
		charts covering the area surveyed.
3.4	Identify sites suitable for establishing	Initial work on site suitability
	moorings (within MPA, if appropriate)	completed, but some further work
	5 () 11 1)	required to incorporate results from
		biological characterisation survey.
Output 4	Knowledge transfer on analysis of acoust	ic and ground-truthing data to
	produce marine habitat maps	
4.1	Planning of training workshop on the	The delivery of this particular
	analysis of acoustic and ground-truthing	knowledge transfer workshop was
	data to produce marine habitat maps,	delayed till further in the year. BVI
	including image analysis and distribution	stakeholders felt it would be more
	modelling methodology	useful to use locally collected data.
		Discussions with local stakeholders
		also identified a greater need for
		further data acquisition training.
		Hence the 3 day training was split by
		data analysis and 2 days on
4.2	Arronge o 2 dou training workshop or	Uata acquisition (as above).
4.2	Arrange a 3 day training workshop on	I he training was delivered in March
	nabitat mapping using acoustic and ground-	2015 attended by 3 NPT staff on day
	truthing data	$1 \propto 2$, and by 16 people on day 3. A
		planned for December 2015
13	Posoarchor Exchange provide	This has been rescheduled to next
4.3	nesearcher Exchange – provide	

	opportunity for National Parks Trust BSc	FY due to availability of the NPT BSc
	student to visit experts in UK to participate	student. This is now being planned
	hands on knowledge and experience.	Tor Autumn 2015.
Output 5	GIS Database with environmental layers a	nd maps of marine benthic habitats
	in shelf waters	
5.1	Undertake a 7 day physical and biological	A 10 day survey was delivered in
	validation survey.	August 2014. This again exceeded
		the original target of 7 days due to
		similar reasons as described above.
5.2	Additional processing of MRES bothymotry	This work was completed and the
5.2	and backscatter datasets to produce	datasets were used during training
	various topographic and seabed reflectance	sessions in March 2015.
	variables in GIS format.	
5.3	Image analysis to extract coherent regions	This work was completed and the
	in acoustic data based on the bathymetry,	datasets were used and the
	backscatter and their derivative layers.	approach demonstrated during
		training sessions in March 2015.
5.4	Statistical analysis relating habitats to	Although planned for next FY, some
	maps.	work on this has already started.
5.5	Collation of acoustic data layers, derivative	Planned for FY15/16
	layers, ground-truthing point data and	
	habitat maps into a GIS database with a set	
	structure to meet BVI GIS Centre	
Outrast	requirements.	
	Rnowledge of the distribution marine bloc	Planped 15/16
6.2	Preparation of peer reviewed publications.	The work will be presented at the
0.2	especially targeting other overseas	Shallow Survey 2015 international
	territories. For example, a JNCC/UKOT	conference. We requested a slot at
	Technical Workshop focussing on marine	the UKOTCF conference in July
	protected areas will take place on 28-29	2015, but the organisers were unable
	November 2013. Project team members	to offer a slot as a similar
	are already invited to attend at the planned	presentation had already been
	event and will seek to present work from	selected. A contribution was
	this project at future events.	provided for the UKOTCF Newsletter
		In August 2014. The work presented
		at the wond Hydrography Day event
		project attracted attention from
		Defra's International Biodiversity
		team as well as Ian Boyd, Defra's
		Chief Scientist. Outside of the
		stakeholder meetings, updates were
		provided to the BVI Governor and
		Permanent Secretary of the Ministry
6.0	More with local stakeholders to review	of Natural Resources and Labour.
0.3	work with local stakeholders to review	FIAIIIIEU FT 15/10
	management of biodiversity human	
	activities and policy development.	
Output 7	Training materials	1
7.1	Production of PowerPoint presentations	All presentations were provided to
	and written materials from training	workshop participants. In addition
	workshop for future reference and training	participants were provided with
1	workenop, for fatare ferenere and training	participanto were provided with
	of BVI staff in the future.	training datasets and relevant

		interpretation spreadsheets, bespoke GIS software and instructions).
7.2	Provision of recommended operation guidelines for marine survey tools and techniques employed during the project.	These were introduced at training workshops and will be provided as planned during FY15/16.
7.3	A compilation video of the hydrographic survey results and the marine benthic habitats characterising the areas surveyed. Hydrographic survey results will be presented as a 3D fly-through animation.	In preparation, a 3D animation has already been produced and was presented in March 2015.



Figure 2 Completed data acquisition showing MBES survey area and visited underwater video stations

2.2 Project support to environmental and/or climate outcomes in the UKOT's

One of the habitats identified for conservation by the BVI coastal atlas was Seagrass beds. These consist of two main species *Thalassia testudinum* and *Syringodium filiforme* and were mostly believed to be constrained to near-shore areas (Figure 3). During the underwater video survey in August 2014, evidence of substantial Seagrass meadows in more offshore areas was acquired.

The distribution of Seagrass in the Sir Francis Drake Channel is far more widespread than previously though and it may be possible to produce an accurate prediction of its distribution throughout the MBES survey area (Figure 4).



Map 26: Tortola

Map 17: Guana, Great & Little Camanoe, Beef and Scrub Islands

Figure 3. Known distribution of seagrass (Blue) (c/o National Parks Trust, BVI)



Figure 4. Observed distribution of Seagrass

Also, following interrogation of the high resolution MBES bathymetry scar features were observed on the seabed which appeared to affect coral structures as well. These features were assumed to be the result of ship anchorage and associated dragging (Figure 5). These data will help the BVI stakeholders manage the anchorage for large vessels visiting the islands to provide the best outcome for sustainable tourism and conservation.



Figure 5. Observations in MBES bathymetry enable accurate monitoring of activities in the BVI territory

Anchor scar: https://twitter.com/KVS1979/status/580446810537369600

2.3 Progress towards project outputs

Report on how overall progress has been made towards the project outputs and how likely the project is to achieve them by its close. Please substantiate comments with evidence.

1. Project Steering Group and collaboration group established

The project leader and collaborators met in the British Virgin Islands during the first week of June. A project kick off meeting was held with 19 marine stakeholders attending the event. One of the primary aims of the meeting was to identify the area to be surveyed during the summer. A large number of areas were proposed, including areas around Anegada as mentioned in the application form. After lots of discussion the group unanimously agreed on a

survey area stretching from Road Harbour to Beef Island and across to Salt Island and Dead Chest Island. The area includes the RMS Rhone Marine Park, unsurveyed waters and communities of the Sir Francis Drake Channel, spawning and nursery grounds south of Beef Island, the approach to Paraquite Bay hurricane shelter for sailing yachts as well as the main approach to Road Harbour; thereby meeting interests of all stakeholders.

2. Knowledge transfer on bathymetric survey and post-processing methodology

During the June visit and July survey, NPT and Land Survey Department staff were actively involved in all survey aspects. NPT and Land survey staff assisted and gained knowledge on mobilising a vessel for bathymetric survey. NPT staff joined the survey vessel on a daily basis and gained insights into the acquisition and operation of surveys to international hydrographic standards. The survey was arranged to align with the availability of the NPT BSc student.

3. Data for improved navigational chart

Collecting new high resolution data to modern international standards was a major component of this project. All equipment was shipped from the UK to the BVI. Although there were some issues with shipping, delays were minimised thanks to experience of the project team to fabricate the missing item locally. The survey team arrived in the BVI on Friday 18th July and departed 6th August 2014. Despite Tropical Storm Bertha stopping survey operations for a few days, the team achieved all survey objectives, collecting data from the main priority areas as well as the second and third priority areas. Whilst the navigational chart has not yet been updated, over 10 navigation warnings have already been issued as a result of the survey, where the new survey data revealed dangers to mariners not previously shown on charts.

4. Knowledge transfer on analysis of acoustic and ground-truthing data to produce marine habitat maps

A habitat mapping workshop was originally planned at the very beginning of the project. This would have made use of data from UK waters. It was realised that it would be more beneficial for knowledge transfer purposes that local data are used. The workshop was therefore carried out in March 2015 during a follow up visit. The workshop focused on providing BVI stakeholders with information on systems to choose when designing survey objectives. It also described how to create maps using GIS methods that were freely/already available to stakeholders and provided documentation and methods to enable standardisation of biological data analysis. There was also an opportunity to carry out further training using a SSS system (Figure 6).

Timeline Photos

Back to Album · National Parks Trust of the Virgin Islands's photos · National Parks Trust of the Virgin Islands's Page

Previous · Next



Figure 6. Stakeholder publicity of data acquisition and training

SSS training: https://www.facebook.com/KVS1979/status/575653212490985473; https://www.facebook.com/NPTVI/photos/a.255491747901287.56161.255427807907681/748472671936523/?type=1&theater

5. GIS Database with environmental layers and maps of marine benthic habitats in shelf waters

The main activity over the last 6 months has been the completion of a video ground-truthing survey. Data from the hydrographic survey were reviewed and 68 sampling stations were distributed across the area to characterise the substrate and associated biological communities. From these stations over 11 hours of video and 492 still images have been analysed to describe taxa and physical environment observed. Subsequently these data have been integrated within ArcGIS so that video positions can be compared to seabed features and verified by comparing photographic imagery to acoustic using hyperlink tools within a geodatabase (Figure 7).



Figure 7. GIS environment showing MBES data with video positions and associated still photographs within station.

6. Knowledge of the distribution marine biodiversity at shelf depths (10 - 40m)

In line with the project plan, there has been no major activity related to this item during the last 6 months.

7. Training materials

Name	Agency
John Shirley	National Parks Trust Board
Jamil Vanterpool	VI Shipping Registry
Louis Potter	National Parks Trust Board
Sue Cotton	Governor's Office
Diehdra Potter	National Parks Trust
Finfun Peters	National Parks Trust
David Parker	UK Hydrographic Office
Natasha Harrigan	National Parks Trust
Christopher Williams	Department of Disaster Management
Maykel Morales Gonzalez	ű
Nancy Pascoe	National Parks Trust
Mervin Hastings	Conservation & Fisheries Department
Joseph Smith-Abbott	Ministry of Natural Resources & Labour
Argel Horton	Conservation & Fisheries Department
Ken Pemberton	ű
Abbi Christopher	Ministry of Natural Resources & Labour
Lynda Varlack	National Parks Trust
Koen Vanstaen	Cefas
	Deputy Premier – Minster of Natural
Kedrick Pickering	Resources and Labour (opening session
	only)

Materials were provided during the March 2015 workshop.

Cefas	National Parks Trust of the Virgin Islands	Town and Country Planning Dept.	Conservation and Fisheries Dept.	Dept. of Disaster Management	Ministry of Natural Resources and Labour	Shipping Registry
Koen Vanstaen	Nancy Pascoe	Troy Dawson	Rozina Norris Gumbs	Christopher Williams	Abigail Christopher	Jamie Vanterpool
Alex Callaway	Israel Bahadoor	Coy Harrigan	Mervin Hastings	Maykel Morales		
	Diehdra Potter	Kareem Skelton	Kelvin Penn			
	Cecil Fraser		Angela Burnett Penn			
	Ronald Massicott					

Training Workshop: https://twitter.com/KVS1979/status/576418703161495552

2.4 **Progress towards the project outcome**

Outputs 1, 2, 4 & 7 have been carried out successfully building capacity within BVI stakeholders. Output 3 has been completed as far as data acquisition and processing and is in the final phase of being implemented in the latest versions of navigational charts for the region. Outputs 5 & 6 are ongoing and should be successfully delivered by the projects end.

2.5 Monitoring of risks

Of the risks identified, none have had an adverse effect on delivery of the project. The delay in equipment being delivered was overcome by fabrication of the required part on Tortola enabling survey to start as planned. Similarly, the survey time lost to weather did not prevent the acquisition of data from all of the first, second and third priority areas. Additional data have also been acquired using a sidescan sonar (SSS) to further support National Parks Trust conservation and management targets. One of these areas was Round Rock where SSS and video were used to survey an historic Goliath Grouper site (Figure 8).



Figure 8. Additional survey achievements following completion of scheduled aims

3. Project Stakeholders

Stakeholders have been engaged at all stages. The rescheduling of the workshop was in direct response to stakeholder engagement. Stakeholders were actively involved in site selection for both MBES and video survey. As mentioned above, the NPT had an interest to undertake the survey north of Anegada. However, the June 2014 stakeholder meeting identified logistical issues with this site, as well as limited interest from other stakeholders. Prior to the meeting stakeholders were indeed asked for their main area of interest, which were presented at the stakeholder meeting and through discussion a unanimously agreed are was identified.

As discussed previously, some changes to the timing and context of workshops was made to meet stakeholder needs and access to software (Figure 9 & Figure 10).

All stakeholders identified in section 23 of the project application have been engaged during the first year of the project. In addition, the project team have engaged with the Governor and his office, as well as the Minister and the Ministry of Natural Resources and Labour.



Figure 9. GIS training workshop with BVI stakeholders - March 2015





Figure 10. Initial stakeholder engagement at project start-up meeting - June 2014

Stakeholder engagement: https://twitter.com/KVS1979/status/476512948459175937

4. Monitoring and evaluation

Cefas follows ISO9001 project management structure. As part of this commitment, meetings between project manager and project sponsor occur once a month. This ensures that all elements of the project are under control and discussions take place at an early stage when issues arise.

As discussed above, the surveys delivered by this project have been a real success, exceeding the number of days originally planned and thereby increasing the impact of the project. Overall this resulted in a 50% increase in survey time. Similarly, the biological characterisation exceeded the original target duration by 43%.

The project aimed to collect high quality hydrographic data. The survey area was last surveyed 50 years ago or more. The data passed the quality assessment undertaken by the UKHO. Ten hydrographic notes were produced highlighting areas of significant (>10% of water depth) variation from previous knowledge. The survey has therefore reduced danger to mariners navigating the waters in the BVI, and indirectly, could avoid future shipping accidents and resulting environmental disasters.

Stakeholder and training events were well attended. The table below shows attendance numbers per event. Positive feedback has also been received following these events.

Event date	Number of Attendees	Feedback
June 2015	19	
March 2015	16	"Everyone really enjoyed the workshops so thank you both" - NPTVI

5. Lessons learnt

What worked well:

Much of the success of the project can be attributed to the commitment of all project partners. We had allowed more time for shipping, getting the vessel ready for the survey, potentially no weekend working, etc. (Figure 11). Despite UK and BVI teams not having worked together before, the partnership and commitment was strong from both sides which allowed original targets to be exceeded.



Figure 11. UKHO and NPTVI staff collaborating during survey preparation.

Engagement with stakeholders was also a real success, with unusually (according to local partners) high attendance numbers at stakeholder meetings. Identification of the survey area really engaged all stakeholders in the process and despite the final survey area being a compromise for everyone, all stakeholder supported the final survey area.

What didn't work well:

We had some issues with shipping of equipment to the BVI.

We have has some issues with the resulting survey data, due to hardware and software manufacturer's incompatibility issues. This took significantly longer to resolve, but has been resolved in the end.

6. Actions taken in response to previous reviews (if applicable)

Not applicable.

7. Other comments on progress not covered elsewhere

No further comments to add. Any difficulties have been discussed and no new major risks face the remainder of the project.

8. Sustainability

The project has become a high profile piece of work in BVI due to the number of local agencies involved and the potential utility of the data acquired for multiple purposes across those agencies. See section 2.3 for detail on current and potential use.



Figure 12. Opening of project by Dr the Hon. Kedrick Pickering.

The kick-off meeting was opened by the BVI's Deputy Premier and Minister of Natural Resources and Labour (Figure 12). The opening session by the Minister and project partners was filmed by the Government Information Service. The project team have also been invited twice to the Governor's office to provide an update on the project (Figure 13). In March 2015 we were invited to provide an update to the Deputy Premier and Minister of Natural Resources and Labour, after he had heard about the progress of the project from his Ministry staff. Unfortunately, this was cancelled at the last minute when the Minister was called to the Assembly for an emergency meeting. Instead the project team briefed the Permanent Secretary, who in turn would brief the Minister (Figure 14).

Discussions are already underway with the Deputy Permanent Secretary of the Ministry of Natural Resources and Labour to build on the existing project.



Great interest from @GovernorBVI in our @Darwin_Defra project. @CefasGovUK @AdmiraltyOnline



9:59 PM - 4 Jun 2014



Figure 13. Meeting the Governor of the BVI in June 2014.

	oen Vanstaen okvs1979	Follow
Altho	ugh Minister called away, tunity to discuss @Darw	, great in Defra
work need	with Perm Secretary. "So more of this" #thanks	o useful we

Figure 14. Engagement at all levels has highlighted need for these surveys and increased interest in pursuing further work.

Increasing interest: https://twitter.com/KVS1979/status/576517572138397696

9. Darwin Identity

Progress on survey and stakeholder engagement have been captured on Twitter and Facebook by both Cefas and stakeholders. Stakeholders have also been provided with posters covering various elements of the project. The Governor's office of the BVI have been consulted on each visit and provided with posters of acquired data. The work was presented at the World Hydrography Event hosted by Defra in October 2014. A poster and 3D animation were produced with a clear Darwin identity (Figure 15). All project and presentation materials have clearly carried the Darwin Initiative logo. Social media engagement has always made clear links to the Darwin Initiative by including @Darwin_Defra or more recently #nature4life.



Figure 15. Poster presented at World Hydrography Event hosted by Defra.

This funding support represented a single distinct project. However, the partners involved meant that it could be perceived as part of a network of projects. Our project partners UKHO were involved IN the tasking of HMS Protector to undertake another, more offshore MBES survey at a separate site north of Tortola at the same time as the survey for this project. The large vessel with significant visibility indirectly increased interest in the project. Through the involvement of UKHO in this project it has been possible to release the data from HMS Protector to project partners. Time allowing, a basic review of the data will be undertaken to inform local stakeholders in a biodiversity context. The NPT are involved in multiple Darwin Initiative projects all of which will contribute to more effective management of the BVI natural environment. This project demonstrates that such surveys do not have to be terrestrially constrained. The Premier's office is keen to maintain involvement in future Darwin Initiative projects wherever possible (Figure 14).

10. Project Expenditure

Table 1 Project expenditure during the reporting period (1 April 2014 – 31 March 2015)

Project spend	2014/15	2014/15	Variance	Comments
(indicative) in this	Grant	Total actual	%	(please explain significant variances)
	(£) Darwin Costs (£)			
Staff costs				A reduced involvement of Cefas' staff in the survey, we originally planned on using the BVI Government video equipment. We envisaged 2 Cefas staff would run this survey: one to operate the equipment and one to undertake all ancillary data recording. As the equipment wasn't suitable, we contracted a UK specialist to provide a portable high quality video system + operator. Hence we did not require 2 Cefas staff, but instead the sub-contract/consultancy costs increased.
				These were discussed with the Darwin Initiative in an E-Mail dated 16/01/2015 with confirmation of receipt dated 20/01/2015, although the expectation to remain within 10% has not been achieved.
Consultancy costs				
Overhead Costs				The reduction in overheads is a consequence of reduced staff costs, see explanation above.
Travel and subsistence				
Operating Costs				
Capital items				
Others (Please specify)				
TOTAL	£181,641	£178,692.41		